To: Commissioner of Public Works 730 Washington Avenue Racine, Wisconsin 53403
 Partial Payment No. ____3
 Period from _____ to ____

 Contract No. & Name
 2025125 CDBG Rapids Dr Lighting

Final

					Payment				
Description of Work and/or Materials Stored on Site		CONTRACT Quantity		CT I	Cost Total Cost per Unit		COMPLETE Quantity % Complete		TO DATE Total Cost
	moving Concrete Bases	13		\$	3,665.09	\$281.93	13	100.00%	\$3,665.09
	bilization						1 1		
		1	L.S.	\$	7,840.39	\$7,840.39		100.00%	\$7,840.39
7.000	ffic Control, Site	1	L.S.	\$	14,971.07	\$14,971.07	1	100.00%	\$14,971.07
	nduit, Special, 2-Inch	3333	L.F.	\$	46,961.97	\$14.09	3,420	102.61%	\$48,187.80
201	Boxes Steel 24 x 36 - Inch	14	Each	\$	16,615.06	\$1,186.79	14	100.00%	\$16,615.06
	moving Pull Boxes	2	Each	\$	256.12	\$128.06	1	50.00%	\$128.06
	ncrete Bases Type 5	13	Each	\$	14,555.84	\$1,119.68	13	100.00%	\$14,555.84
	ctrical Wire Lighting 12 AWG	1404	L.F.	\$	1,165.32	\$0.83	1,404	100.00%	\$1,165.32
	ctrical Wire Lighting 8 AWG	3543	L.F.	\$	4,818.48	\$1.36	3,630	102.46%	\$4,936.80
	ctrical Wire Lighting 4 AWG	7086	L.F.	\$	16,793.82	\$2.37	7,260	102.46%	\$17,206.20
	nsformer Bases Breakaway 11 1/2 Bolt Circle	4	Each	\$	3,543.32	\$885.83	4	100.00%	\$3,543.32
	(se Down & Reset Poles (Including Internal Wiring & Pole Signage)	13	Each	\$	7,888.53	\$606.81	13	100.00%	\$7,888.53
-	hting Control Cabinets 120/240 30-Inch	1	11/12/14/20/20/20	\$	8,719.07	\$8,719.07	1	100.00%	\$8,719.07
	ncrete Control Cabinet Base Type 7	1	Each	\$	1,986.29	\$1,986.29	1	100.00%	\$1,986.29
	ctric Service Meter Breaker Pedestal (Location)	1	Each	\$	1,417.25	\$1,417.25	1	100.00%	\$1,417.25
CC	O1 Spread Footing and Temporary Lighting		L.S.	\$		\$ 1,290.00	1	100.00%	\$1,290.00
#									
									Less
									Previous
									rievious
									Payment
	TOTAL CONTRACT AMOUNT			\$	151,197.62			101.93%	\$154,116.09

According to the best of my knowledge and belief, I certify that the work covered by this Detailed Estimate has been completed in accordance with the Contract Documents, and that the current payment shown herein is due. I further certify that all claims outstanding as of this date against the undersigned as Contractor for labor, materials, and expendable equipment employed in the performance of said contract up to this date have been paid in full in accordance with the requirements of said contract.

Contractor PRO ELECTRIC, NC.

(\$114,807.61) \$39,308.48

(Signature of Officer, Partner, or Owner)

Title TRESIDEN



Final Waiver of Lien

To All Whom it May Concern:

Whereas, the undersigned, <u>Pro Electric</u>, <u>Inc.</u> has been employed by <u>City of Racine</u> to furnish <u>electrical labor and materials</u> for the building(s), roadways, site lighting and improvements situated in the <u>City of Racine</u> in the State of <u>Wisconsin</u> and known as <u>2025125 CDBG Rapids Drive Lighting</u>.

NOW, THEREFORE, for and in consideration of the sum of One hundred fifty four thousand one hundred sixteen dollars and nine cents (\$154,116.09) and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es) hereby waive and release any and all lien, or claim or right of lien under the statutes of the State of Wisconsin, relating to mechanics' liens, with respect to and on said above described building and premises, and the improvements thereon, and on the material, fixtures, or materials furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, or fixtures furnished to this date by the undersigned for the above described premises furnished to this date by the undersigned for the above described premises.

Given under my hand, this 4^{π}	day of DECEMBER, 20 25
In the County of RACINE, S Authorized Signature:	state of Wisconsin
Subscribed and sworn before me this	day of DECEMBER, 20 25