## **Department of Public Works**

City Hall 730 Washington Avenue Racine, Wisconsin 53403 262.636.9121 – Public Works 262.636.9191 - Engineering



Richard M. Jones, PE Commissioner of Public Works

Thomas M. Eeg, P.E. Asst. Comm. of Public Works/Operations

John C. Rooney, P.E. Asst. Comm. of Public Works/Engineering

October 7, 2008

TO: Alderman Gregory Helding, Chairman

Public Works and Services Committee

FROM: John C. Rooney, Asst. Commissioner/Engineering

Department of Public Works

RE: Final Payment, Contract 20-07 (K7-023), Local Road Improvement Program,

Cornerstone Pavers, LLC, contractor

The work on the above contract has been completed and the contractor is requesting final payment in the amount of \$397,245.65.

The preliminary funding for the project as shown on Resolution No. 07-0145 of April 4, 2007, was in the amount of \$381,632.45

Change Order No. 1, approved earlier, established a new completion date of August 3, 2007, for the 4<sup>th</sup> Street portion of the project and increased liquidated damages from \$300.00 per day to \$600.00 per day.

Change Order No. 2, approved earlier, decreased the contract amount by \$10,800.00.

Change Order No. 3, approved earlier, adjusted the contract amount by 13,954.21.

Change Order No. 4, approved earlier, adjusted the contract amount by \$7,658.99.

Change Order No. 5, approved earlier, adjusted the contract amount by \$4,800.00

Final funding for the project is as follows:

988.908.5020 987.908.5030	Misc. Concrete Paving LRIP Fourth Street	\$ 4,800.00 \$ 110,156.00
987.908.5040	LRIP Twelfth Street	\$ 61,535.00
987.908.5020	Concrete Pavement, Misc.	\$ 5,023.45
104.987.5420 104.988.5020	Storm Sewers Misc Location Storm Sewer Misc. Loc	\$ 13,832.08 \$ 8,930.76
986.600.5010	Traffic Signal Replacement	\$ 25,000.00
986.908.5010	Misc. Concrete Paving	\$ 7,658.99
2007 Water Main Constr.	2007 Water Main Constr.	\$ 8,000.00
LRIP Grant	State of WI LRIP Grant	\$ 158,309.37 (\$ 6,000.00)
Liquidated Damages	Liquidated Damages	<u>(\$ 0,000.00)</u>

TOTAL \$397,245.65