

Office of the City Engineer

John C. Rooney, P.E.
Commissioner of Public Works



City Hall
730 Washington Avenue
Racine, WI 53403
262.636.9191
Fax: 262.636.9545

June 29, 2021

TO: Alder Mollie Jones, Chair

FROM: Ara Molitor, P. E., City Engineer
City Engineer

RE: Contract #20200057 – Ohio Street Lighting

The work on Contract 20200057, Ohio Street Lighting has been completed and MP Systems, Inc., is requesting final payment in the amount of \$214,389.36.

The project was authorized by Resolution No. 0562-20 dated September 1, 2020 in the amount of \$196,623.90.

Change Order No. 1 (Resolution No. 0857-20 dated December 15, 2020) increased the number of calendar days by 140 to move the effective start date to March 15, 2021.

Change Order No. 2 (Resolution No. 0419-21 dated June 1, 2021) increased the contract amount by \$17,765.40, bringing the contract total to \$214,389.30.

Change Order No. 3 (Resolution Pending) on the above contract to increased the contract amount by \$4,007.06 and increased the number of calendar days in the contract by 28 days. This brought the effective start date to April 12, 2021 and the contract total to \$218,396.36.

Funding is as follows:

<u>ORG OBJECT</u>	<u>Description</u>	<u>Amount</u>
45040 57520	Replace City Circuits	\$218,396.36
	Total	\$218,396.36