

Department of Public Works

City Hall
730 Washington Ave.
Racine, WI 53403
262.636.9121 - Public Works
262.636.9191 - Engineering



Richard M. Jones, P.E.
Commissioner of Public Works

Thomas M. Eeg, P.E.
Asst. Comm. of Public Works/Operations

John C. Rooney, P.E.
Asst. Comm. of Public Works/Engineering

December 7, 2006

Ald. Ronald D. Hart
Chairman, Public Works
and Services Committee
Racine, Wisconsin

Dear Alderman Hart:

The Commissioner of Public Works, on Thursday, December 7, 2006, 2:00 p.m. (local time), received bids for Contract 46-06 (K6-049), City Hall Data Center Improvements, and submits same for your approval. The following bids were received:

	<u>Base Bid</u>	<u>Alternate #1</u>	<u>Alternate #2</u>
Ricchio, Inc.	\$399,700.00	\$20,000.00	\$14,000.00
Camosy, Inc.	\$425,700.00	\$13,660.00	\$ 8,280.00
Absolute Const. Ent., Inc.	\$429,000.00	\$14,500.00	\$ 8,800.00
JH Findorff & Son, Inc.	\$430,000.00	\$16,400.00	\$ 8,500.00

This public works project was estimated at \$413,000.00 and funding is available in the following accounts:

\$205,000.00 - Account 403.986.5010, Computer Room Remodel
\$ 81,866.46 - Account 984.120.5030, MIS Room Remodel
\$112,833.54 - Account 987.100.5030, City Hall-IS Computer Room HVAC
\$399,700.00 - Total

Sincerely yours,

Richard M. Jones
Commissioner of Public Works

RMJ:das

cc: Mayor Gary Becker
Steve Nenonen
Tom Eeg
Dennis John