

**RACINE CITY DEVELOPMENT 2017 HOUSING PROJECTS
PROPERTY DISPOSITION REPORT:**

ADDRESS	PROGRAM FUNDING	STATUS	Projected Completion Date	% CMI	LISTING PRICE
1437 Owen Ave	HOME	Roof & rough in complete; siding underway	July-17	80%	\$ 109,000.00
1920 Slauson Ave	NSP	Roof & rough in complete; siding underway	July-17	120%	\$ 129,900.00
1531-33 Packard Ave	CDBG	Demo done; Contracted - work to begin week of 6/19	TBD	80%	TBD

6/6/2017