



811 East Washington Avenue, Suite 400
Madison, Wisconsin 53703
P 608-251-8983
carollo.com

July 30, 2026

Mary-Frances Klimek
Racine Wastewater Utility
2101 S. Wisconsin Avenue
Racine, WI 53403

Subject: Task Order No. 5 for UV Disinfection Replacement Project: Extend Engineering Services During Construction (ESDC)

Dear Ms. Klimek:

We are requesting an amendment (Task Order No. 5) to our UV Disinfection Replacement Project contract due to the longer construction schedule as documented in the most recent contract extension Change Order No. 4. Our original Task Order 4 for ESDC services, dated March 29, 2023, was based on a project Final Completion date of July 8, 2025. Since then, the construction schedule has been extended to a new Final Completion date of September 13, 2026, due to training timelines and visits, longer leak testing and repairs, and unforeseen underground and structural conflicts. While we had some efficiencies that were able to carry us through this summer 2026, we are now requesting additional budget to finish the ESDC based on the revised Final Completion date. The proposed budget includes:

- 20 additional weekly coordination meetings
- 5 additional monthly progress reports
- 20 additional submittal reviews
- 10 additional RFI reviews
- 2 additional change order reviews
- Additional resident engineering and site visits during construction
- Additional commissioning assistance with the additional equipment site visits


Please let me know if you have any questions or comments on this request.

Sincerely,
CAROLLO ENGINEERS, INC.

A handwritten signature in black ink that reads 'Lindsey Busch'.

Lindsey Busch, PE ENV SP
Project Manager/Vice President

LB:lb



Mary-Frances Klimek
Racine Wastewater Utility
July 30, 2026

Page 2

Enclosures: Task Order No. 5
Change Order No. 4

cc: Nate Tillis, Executive Director



TASK ORDER NO. 5
RACINE WASTEWATER UTILITY
(OWNER)
AND
CAROLLO ENGINEERS, INC.

This Task Order is issued by the OWNER and accepted by ENGINEER pursuant to the mutual promises, covenants and conditions contained in the Agreement between the above named parties dated the 18th day of December, 2020, in connection with:

Racine Wastewater Utility WWTP UV Disinfection Replacement Project.
(Project)

PURPOSE

The purpose of this Task Order is to:

Extend ESDC services to align with the revised project Final Completion date of September 13, 2026.

ENGINEER'S SERVICES

Services include:

- 20 additional weekly coordination meetings
- 5 additional monthly progress reports
- 20 additional submittal reviews
- 10 additional RFI reviews
- 2 additional change order reviews
- Additional resident engineering and site visits during construction (3 days/week for August and tapering off as needed)
- Additional commissioning assistance with the additional equipment site visits (three additional equipment visits)

See Task Order No. 4 for details on the above services.

TIME OF PERFORMANCE

Services required by this Task Order shall be completed in coordination with the project Final Completion date of September 13, 2026.

PAYMENT

Payment to ENGINEER for services performed under this Task Order shall be based on the attached fee estimate (Attachment A) and schedule (Attachment B) on a time and materials basis. The not-to-exceed limits of the ENGINEER's services shall be \$180,121.

EFFECTIVE DATE

This Task Order No. 5 is effective as of the 1st day of August, 2026.

IN WITNESS WHEREOF, duly authorized representatives of the OWNER and of the ENGINEER have executed this Task Order No. 5 evidencing its issuance by OWNER and acceptance by ENGINEER.

CAROLLO ENGINEERS, INC.

OWNER

Accepted this ____ day of _____, 2026

By: _____
Vice President

By: _____
Officer

By: _____
Vice President