

AECOM Project Name: Racine Green Alley/Green Infrastructure
AECOM Project No.: 60723704
Change Order No.: 01**EXHIBIT C****AMENDMENT FORM**

In accordance with the Consulting Services Agreement dated 22nd Day of February, 2024 between the City of Racine, ("Racine"), and AECOM Technical Services, Inc., a California corporation, ("AECOM"), this Amendment Number 01, with an effective date of _____, 2024 modifies that Agreement City Contract 2024024 as follows:

1. Changes to the Services:

This Amendment is to add Final Design Services for the Racine Green Alley/Green Infrastructure project.

Task 6 – Final Design Services**Task 6.1 – 90% Design Phase**

AECOM shall provide a 90% Design incorporating Racine and WDNR review comments. The following meetings/deliverables are anticipated:

- Meeting with WDNR and Racine to discuss the project and grant process.
- 90% Design Package:
 - Plans and civil technical specifications associated with AECOM's design that is 90% complete.
 - Engineering Opinion of Probable (Class 3) Construction Cost.
 - Water Quality Modeling Report that is 90% complete.
 - Operation and Maintenance Plan that is 90% complete.
- Submit 90% Design Package to WDNR for review and comment.

Task 6.2 – 100% Design Phase

AECOM shall provide a 100% Design incorporating Racine and WDNR review comments. The following meetings/deliverables are anticipated:

- Meeting with Racine to review 90% Design Package.
- 100% Design Package:
 - Bid set documents that include plans and civil technical specifications associated with AECOM's design that is 100% complete. Racine will be responsible for the front end of the project specifications.
 - Engineer's Opinion of Probable (Class 3) Construction Cost.
 - Water Quality Modeling Report that is 100% complete.
 - Operation and Maintenance Plan that is 100% complete.
 - CAD drawing package for Contractor staking purposes
- Submit 100% Design Package to WDNR for approval.

Task 6.3 – Construction Phase

AECOM shall provide general Construction Administration and develop a Post Construction Report to be submitted to and approved by the WDNR. The following meetings, inspections, and deliverables are anticipated:

- AECOM staff (Project Manager and Project Engineer) will conduct an On-Site Pre-Construction meeting with City and Contractor and prepare agenda and minutes.
- Review shop drawings and specifications submitted by Contractor for compliance with specifications (Up to 40 hours).
- Provide general project administration (Up to 35 Hours).
- Three 1-hour Site Visits including a Field Inspection Report per week for 16-week construction duration (Up to 144 Hours).
- Final Water Quality Modeling Report for Constructed BMPs.
- Grant Closeout Documents.

Assumptions/Conditions:

- If applicable, the City will coordinate all local municipal and county permitting requirements.
- The City will complete each review within two (2) weeks of submittal by AECOM to keep project on schedule.
- The WDNR will complete each review within four (4) weeks of submittal by AECOM to keep project on schedule.
- The City will conduct construction observation of the BMPs.
- If additional hours are required, a separate contract amendment will be negotiated to modify the budget.
- Record drawings are provided by contractor.

2. **Change to Deliverables:**

- | |
|--|
| <ul style="list-style-type: none"> • 90% Design Package • 100% Design Package • Final Water Quality Modeling Report • Grant Closeout Documents |
|--|

3. **Change in Project Schedule** (attach schedule if appropriate):

- | |
|---|
| <ul style="list-style-type: none"> • January 2025 – Discuss Project with WDNR • February 2025 – 90% Design Package Submitted • April 2025 – 100% Design Package Submitted • May 2025 – WDNR Approval of Design • May 2025 – Bid Project • June 2025 – Award Project • July 2025 – BMP Construction • October 2025 – Final Seeding and Landscaping • November 2025 – BMP Final Inspections and Certification • May 2026 – Established Vegetation • June 2026 – Final Water Quality Report Submitted |
|---|

4. **Change in CONSULTANT’s Compensation:**

The Services set forth in this Amendment will be compensated on the following basis:

- No change to Compensation
- Time & Material (See **Exhibit B** for the Hourly Labor Rate Schedule)
- Time and Materials with a Not- to-Exceed amount of **(\$ 72,250)**. The Hourly Labor Rate Schedule is set forth in **EXHIBIT B** (if applicable). Reimbursable expenses are included in the overall Not to Exceed cap.

This amendment will add \$72,250 for a total project cost of \$147,250.

- Lump Sum [\$]

Milestone/Deliverable & Date	Payment Amount
	\$

- Cost Plus Fixed Fee:** [Cost \$ and Fee \$]

Therefore, the total authorized Compensation, inclusive of this Amendment is \$.

5. **Project Impact:**

N/A

6. **Other Changes** (including terms and conditions):

N/A

- 7. All other terms and conditions of the Agreement remain unchanged.
- 8. Each Party represents that the person executing this Amendment has the necessary legal authority to do so on behalf of the respective Party.

AECOM Technical Services, Inc.

CITY OF RACINE:



Signature

Signature

Ross A. Hillsman, PE

Printed Name

Printed Name

AVP, Civil Manager

Printed Title

Printed Title

Address
1555 Rivercenter Drive, Suite 214
Milwaukee, WI 53212

Address

[End of Agreement]