

CITY OF RACINE
DEPARTMENT OF PUBLIC WORKS
CONTRACT CHANGE ORDER

Contract No. & Name Contract #2021096 – 2021 CIPP Lining (RWP)

C.O. No. 2 / Final Funding Account (s) Org-22640, Obj-57560

Org-60484, Obj-57570

Org-40102, Obj-57560

Original Contract	\$ 872,239.28
Previous C.O.'s	\$ 119,986.00
Contract Total	\$ 992,225.28

Contractor Visu-Sewer

We mutually agree to the contract change order as herein delineated.

Item No.	Description of Changes - Quantities, Units, Unit Prices, Change in Completion Schedule.	Bid Qauntit	FINAL Quantity	Units		Unit Prices	Decrease in Contract	Increase in Contract
Add or delete the following items according to the quantities and unit prices shown below:								
1	Traffic Control per Section 01550 (All sewers EXCEPT Interceptor sewers)	1.00	1.00	LS	@	\$136,000.00	\$0.00	\$0.00
2	8 inch-Rehabilitation of Existing Sanitary Sewers with Cured-In-Place-Liner	827.00	544.00	LF	@	\$33.70	-\$9,537.10	\$0.00
3	10 inch-Rehabilitation of Existing Sanitary Sewers with Cured-In-Place-Liner	198.00	198.00	LF	@	\$58.25	\$0.00	\$0.00
4	12 inch-Rehabilitation of Existing Sanitary Sewers with Cured-In-Place-Liner	1105.10	686.00	LF	@	\$38.80	-\$16,261.08	\$0.00
5	18 - 20 inch-Rehabilitation of Racine Waste Water Utility Existing Sanitary Sewers with Cured-In-Place-Liner R.W.W.U.	1977.00	1989.00	LF	@	\$73.00	\$0.00	\$876.00
6	24 - 30 inch-Rehabilitation of Racine Waste Water Utility Existing Sanitary Sewers with Cured-In-Place-Liner R.W.W.U.	544.00	543.00	LF	@	\$156.00	-\$156.00	\$0.00
7	Sanitary Sewer Lateral Camera Inspection	77.00	58.00	Each	@	\$432.00	-\$8,208.00	\$0.00
8	Sanitary Sewer Lateral Cleanout Structure	77.00	54.00	Each	@	\$1,080.00	-\$24,840.00	\$0.00
9	Reconnect Existing Sanitary Lateral	77.00	93.00	Each	@	\$150.00	\$0.00	\$2,400.00
10	6 inch-Rehabilitation of Existing Sanitary Sewer Lateral (Including ISLF)	77.00	54.00	Each	@	\$3,675.00	-\$84,525.00	\$0.00
11	6 inch Sanitary Lateral Cured in place Liner additional footage	1560.00	841.00	LF	@	\$5.40	-\$3,882.60	\$0.00
12	Remove and Replace 4" Concrete Sidewalk	200.00	913.00	SF	@	\$27.00	\$0.00	\$19,251.00
ccol.1	Additional 24" Storm CIPP between RR35012-RR35010	504.00	506.00	LF	@	\$156.00	\$0.00	\$312.00
ccol.2	Removal of Large Protruding Tap between RR35012-RR35011	1.00	1.00	LS	@	\$700.00	\$0.00	\$0.00
ccol.3	Mineral Deposit Removal by alt method in Deterioating 12" pipe	5.00	5.50	HRS	@	\$350.00	\$0.00	\$175.00
ccol.4	24" inch rehab. w/ CIPP -- for storm RR35010 -- RR35009	1.00	1.00	LS	@	\$8,960.00	\$0.00	\$0.00
ccol.5	24" inch rehab. w/ CIPP -- for storm RR35010 -- RR35009	144.00	142.00	LF	@	\$208.00	-\$416.00	\$0.00
cco2.1	Extra investigation time at crack and leaking laudrimat lat/delaved install	0.00	8.00	HRS		\$350.00	\$0.00	\$2,800.00
cco2.2	Additional 15" San CIPP between DD110 - DD109	0.00	43.00	LF		\$339.00	\$0.00	\$14,577.00
cco2.3	Preliner cutting of bent edges of CMP in 24" Storm between RR35010 - RR35009	0.00	2.00	HRS		\$350.00	\$0.00	\$700.00
Total Decrease							-\$147,825.78	
Total Increase								\$41,091.00
Change in Contract Amount due to this Change Order							(\$106,734.78)	

Adjusted Contract Amount

\$ 885,490.50

The time provided for completion of the contract is ~~unchanged~~, ~~increased~~, ~~decreased~~ by calendar days. This document shall become an amendment to the contract and all provisions of the contract will apply hereto.

Accepted by:

[Signature]

12/1/22

Recommended by:

RICHARD FRAZIER *[Signature]*

12/1/22

Approved by:

Engineer/Department Head

Date

Approved by:

Finance Director

Date

Authorized by Resolution No:

Commissioner of Public Works

Date

Date