

**AMENDMENT NO: 3**  
**TO AGREEMENT**  
**BETWEEN**  
**OWNER AND ENGINEER**  
**CDM SMITH PROJECT NUMBER 278825**

This Amendment Number 3 is made and entered on January 30, 2026 and amends the terms and conditions of the Agreement between CDM Smith Inc. ("CDM Smith" or "ENGINEER") and Racine Water Utility ("OWNER"), dated October 25, 2022 ("the Agreement").

WHEREAS, ENGINEER and OWNER entered into the Agreement for the Design and Construction Services associated with the Filter Rehabilitation Project.; and

WHEREAS, the parties desire to amend the Agreement so as to amend the scope of work, time periods of performance and payment, and/or responsibilities of OWNER; and

WHEREAS, the Agreement provides that any amendments shall be valid only when expressed in writing and signed by the parties.

NOW THEREFORE, in consideration of the mutual understandings and Agreements contained herein, the parties agree to amend the Agreement as follows:

1. The Basic Services of ENGINEER as described in the Agreement are amended and supplemented as follows: No proposed changes.
2. The responsibilities of OWNER as described in the Agreement are amended and supplemented as follows: No proposed changes.
3. The time periods for the performance of ENGINEER's services as set forth in the Agreement are amended and supplemented as follows: The substantial completion date for the work has been extended from September 18, 2026 to October 28, 2026 and final completion for the work has been extended from October 17, 2026 to November 26, 2026, a period of 184 days. This extension aligns with the extension, granted to the Contractor, Lee Mechanical, in Construction Change Order #3.

4. The payment for services rendered by ENGINEER shall be as set forth below: The budget is hereby increased by \$49,000 for the ENGINEER to provide additional Project and Construction Management as well as Resident Project Representative services for the additional 40-days of construction duration noted in #3.
5. Additional Provisions – NONE.
6. Except as herein modified, all terms and conditions of the Agreement shall remain in full force and effect.

IN WITNESS WHEREOF, the parties hereto have executed this amendment on the date indicated above for the purpose herein expressed.

CDM Smith Inc.

Racine Water Utility



Name: Matthew J Bednarski, P.E., ENV-SP

Name: Anjuman Islam, Ph.D.

Title: Client Service Leader

Title: Executive Director

Date: January 28, 2026

Date:

Address for giving notices:  
247 Freshwater Way  
Suite 527  
Milwaukee, Wisconsin 53204

Address for giving notices:  
800 Center Street  
Rm 231  
Racine, Wisconsin 53403